

Message Text

UNCLASSIFIED

PAGE 01 SINAI 01496 140447Z

13

ACTION SSM-05

INFO OCT-01 ISO-00 OC-06 CCO-00 PASS-00 /012 W

----- 125482

R 142320Z AUG 76

FM USMISSION SINAI

TO SECSTATE WASHDC 877

UNCLAS SINAI 1496

DEPT FOR SSM/STILES

RELAY TO: E-SYSTEMS, INC.

MAJORS FIELD

GREENVILLE, TX 75401

PHONE: 214-455-3450

TELEX NBR. 9108605604

ATTN: B.B. WOLFE

FROM E.E. PEARCY

ESY-SFM NO. DTD 13 AUGUST 1976

SUBJECT: VEHICLE WASH FACILITY

1. FACILITIES FOR WASHING OF VEHICLES WEGB NOT DESIGNED INTO OR CONSTRUCTED AT THE SFM. THIS IS PRESENTLY BEING ACCOMPLISHED IN THE OPEN ON UNPREPARED SURFACE BY UTILIZING WATER BUCKETS AND/OR GARDEN TYPE HOSE. PERFORMING THIS FUNCTION WITHOUT PROTECTION FROM THE BLOWING SAND/SUN AND WITHOUT ADEQUATE FACILITIES IS UNSATISFACTORY FROM THE VIEW POINT OF A PROFESSIONAL FINISHED PRODUCT AND ECONOMY OF MAN POWER.

2. THEREFORE, IT IS PROPOSED THAT CONSTRUCTION OF A 28 X 40 FT. VEHICLE WASH FACILITY BE AUTHORIZED AT THE SFM. THE FOLLOWING SPECIFICATIONS ARE SET FORTH FOR THE FACILITY:

UNCLASSIFIED

UNCLASSIFIED

PAGE 02 SINAI 01496 140447Z

A. THE VEHICLE WASH FACILITY:

1. WILL BE LOCATED ACROSS THE ACCESS ROAD TO THE SOUTH OF AND ALIGNED WITH THE WAREHOUSE BUILDING. IT WOULD ALSO BE ALIGNED PARALLALED ON THE EAST SIDE OF THE PAINT BUILDING.

2. WILL BE A 28 X 40 FT. KELLY KLOSURE BUILDING SHELL WITH 12 FT. WALLS SET ON - 6 INCH REINFORCED CONCRETE SLAB WITH CENTER DRAIN. REINFORCED CONCRETE SLAB WITH CENTER DRAIN. REINFORCING MATERIAL WILL BE 5/8 INCH STEEL REBAR ON 12 INCH CENTERS CROSS AND LENGTHWISE. DRAIN WILL BE 4 INCH PVC MATERIAL.

3. KELLY KLOSURE BUILDING SHELL WILL HAVE 12 X 12 FT. OPEN DOOR WAY SPACE LEFT OPEN AT EACH END.

4. WATER SUPPLY AND DRAIN PLUMBING WILL BE COMMERCIAL QUALITY PVC MATERIAL.

5. ELECTRICAL WIRING AND FIXTURES WILL BE COMMERCIAL QUALITY AND WATER PROOF IN AREAS SUBJECT TO WATER EXPOSURE.

6. IMMEDIATE APPROACH TO BUILDING FROM ACCESS ROAD WILL BE 1/2 INCH AGGRAGATE.

3. ESTIMATED CONSTRUCTION COST FOR THE VEHICLE WASH FACILITY ARE:

A. 360 MAN HOURS

B. LUMBER/CONCRETE/AGGRAGATE - \$2,900.00

C. PLUMBING MATERIAL - \$628.00

D. ELECTRICAL MATERIAL - \$991.00

E. KELLY KLOSURE HARDWARE - \$723.10.

F. TOTAL MATERIAL COST - 3/(RNJPQPM

4. ON APPROVAL FOR CONSTRUCTION IT IS REQUESTED THAT ESY GREENVILLE PROCURE THE FOLLOWING MATERIALS IN CONUS AND SHIP TO SFM BY MOST ECONOMICAL MEANS:

A. PLUMBING:

A. 40 - 4" PLASTIC COUPLINGS - \$60.00

B. 2 - 4" SWEEP ELLS PLASTIC - \$16.00

UNCLASSIFIED

UNCLASSIFIED

PAGE 03 SINAI 01496 140447Z

C. 1 GAL. PLASTIC CEMENT - \$12.00

D. 200 FT. - 3/4" PLASTIC PIPE FOR

WATERLINE-150 POUND TEST - \$100.00

E. 20 - 3/4" PLASTIC COUPLINGS - \$14.00

F. 20 - 3/4" PLASTIC ELLS - \$30.00

G. 8 - 3/4" PLASTIC TO 3/4" PIPE ADAPTORSHSA \$16.00

H. 2 - 3/4" NSE BIBS - \$24.00

I. 2 - 75 FT. HEAVY DUTY GARDEN HOSE 3/4" - \$24.00

J. 200 FT. OF 3/4" PLASTIC PIPE - \$100.00

TOTAL - \$396.00.

B. ELECTRICAL:

A. 4 WATE0499* \$70)3/ 43:58:-) - \$16.00

B. 300' OF 3/4" PLASTIC CONDUIT - \$450.00

C. 4 PULL BOXES 3/4" - \$12.00

D. 25 - 3/4" PLASTIC COUPLINGS - \$18.00

E. 25 - 1/2" PLASTIC COUPLINGS - \$15.00

F. 4 JUNCTION BOXES - \$5.00

G. 1000' - NO 10 SOLID WIRE - \$300.00

H. 250' - NO 12 SOLID WIRE - \$75.00

TOTAL \$891.00

C. K&K BUILDING MATERIAL:

A. 40 - 4' EVE ANGLES (#6085) AT \$7.00 EA. - \$280.00

B. 40 - BOTTOM CORD BRACKETS (#6070) AT \$4.45 EA - \$178.00

C. 10 - 90 DEGREE ERECTION ANGLES WIJ AT \$4.40 EA - \$17.60.

E. 90 - STIFFBACK CLAMPS (#42600) AT \$1.65 EA - \$148.50

F. 300 LOCKING KEYS (#22010) AT \$0.12 EA - \$36.00

TOTAL - \$723.10

5. MUCH OF THE MATERIALS REQUIRED ARE ON HAND IN RESERVE STOCK
AND MAY BE UTILIZED FOR CONSTRUCTION IF REPLACED. IN ADDITION
SOME MATERIALS ON HAND WILL BE EXPENDED WITH REPLACEMENT NOT
REQUIRED. MATERIALS DISCUSSED IN PARAGRAPH 3 & 4 INCLUDES ONLY
MATERIALS NOT ON HAND OR THOSE REQUIRED TO REPLACE RESERVE STOCK.

USMISSION SINAI

THORNE

NOTE BY OC/T: PASSED ABOVE ADDRESSEE

UNCLASSIFIED

NNN

Message Attributes

Automatic Decaptioning: X
Capture Date: 01 JAN 1994
Channel Indicators: n/a
Current Classification: UNCLASSIFIED
Concepts: n/a
Control Number: n/a
Copy: SINGLE
Draft Date: 14 AUG 1976
Decaption Date: 01 JAN 1960
Decaption Note:
Disposition Action: n/a
Disposition Approved on Date:
Disposition Authority: n/a
Disposition Case Number: n/a
Disposition Comment:
Disposition Date: 01 JAN 1960
Disposition Event:
Disposition History: n/a
Disposition Reason:
Disposition Remarks:
Document Number: 1976SINAI01496
Document Source: CORE
Document Unique ID: 00
Drafter: n/a
Enclosure: n/a
Executive Order: N/A
Errors: N/A
Film Number: D760312-1175
From: SINAI
Handling Restrictions: n/a
Image Path:
ISecure: 1
Legacy Key: link1976/newtext/t19760853/aaaabttq.tel
Line Count: 145
Locator: TEXT ON-LINE, ON MICROFILM
Office: ACTION SSM
Original Classification: UNCLASSIFIED
Original Handling Restrictions: n/a
Original Previous Classification: n/a
Original Previous Handling Restrictions: n/a
Page Count: 3
Previous Channel Indicators: n/a
Previous Classification: n/a
Previous Handling Restrictions: n/a
Reference: n/a
Review Action: RELEASED, APPROVED
Review Authority: blochd0
Review Comment: n/a
Review Content Flags:
Review Date: 03 MAR 2004
Review Event:
Review Exemptions: n/a
Review History: RELEASED <03 MAR 2004 by ReddocGW>; APPROVED <24 JAN 2005 by blochd0>
Review Markings:

Margaret P. Grafeld
Declassified/Released
US Department of State
EO Systematic Review
04 MAY 2006

Review Media Identifier:
Review Referrals: n/a
Review Release Date: n/a
Review Release Event: n/a
Review Transfer Date:
Review Withdrawn Fields: n/a
Secure: OPEN
Status: NATIVE
Subject: VEHICLE WASH FACILITY
TAGS: ABLD, US, EG, IS
To: STATE
Type: TE
Markings: Margaret P. Grafeld Declassified/Released US Department of State EO Systematic Review 04 MAY 2006